

Tel.

Maritime Stevedoring, by M. Weaver

66

April 9, 1987

PO Box G-384, NB 02742

#30752 E.S. H. Melville Blvd. S x A. Costa Ave.

Please install 2" copper serv. to supply warehouse.
From Melville Blvd. Meter in bldg. above floor. Frank
Corp. to dig & maintain trench.

Measures of 2" Curb Stop:

S x S line A. Costa Ave.	274.0 ft.
E x W line H. Melville Blvd.	43.5 ft.
N x S line Bldg.	33.0 ft.
W x W line Bldg.	37.0 ft.

May 11, 1987 - Work done

Contractor supplied & installed all stock:

40 ft. - 2" Copper tubing (40' out:

2" Corporation tap

2" Curb Stop

1 Buffalo Gate Box, oompl.

Sumner & Dunbar ~~tapped~~ the main.

Frank Corp. dug, backfilled & will maintain trench.

Insp.....	\$	11.80
-----------	----	-------

Turn on Charge.....	\$	15.00
---------------------	----	-------

	\$	<u>26.80</u>
--	----	--------------

Permit # 114