

Tel. 995-5458 Michelle M. Brodeur, 415 Wildwood Rd.

Apr. 10, 1987

NB 02745

#30757 W.S. Wildwood Rd. S x Dewey St.

Please install 1½" copper serv. to supply one-family home. From Wildwood Rd. Meter in box at Dewey St.

Measures of 1½" Curb Stop:

S x S line Dutton St.	120.0 ft.
W x E line Wildwood Rd.	20.0 ft.
W x center of meter pit	6.0 ft.
S x N edge of meter pit	3.0 ft.

Work done 31, 1987 July

Main to curb stop - East from 8" main 12 ft.

All plastic pipe inside property.

130^C
130^G

All material supplied by Water Dept. - to be
returned by Owner:

20 ft. - 1½" Copper tubing

* 1½" Corporation tpa

* 1½" Curb Stop

* 1 Buffalo Gate Box

* 8" x 1" D.S. Service Saddle

* RET.
10-8-87

D-4 Drilling machine use.....	\$	25.00
Carting.....	\$	10.00
Turn on charge.....	\$	15.00
Labor.....	\$	16.18
	\$	<u>66.18</u>