

Tel. 996-8182

Amandio Araujo, 302 Brook ST NB

Apr. 21, 1987

02745 136 B C

#30765 N.S. Briarwood Ct. E x Briarwood D r.

Please install 1" copper serv. to supply one-family home. From Briarwood Ct. Meter inside cellar wall.

~~Lot 392~~ 391

Measures of 1" curb Stop:

E x E line Briarwood Dr.	354.0 ft.
S x N line Briarwood Ct.	5.0 ft.
E x E line house	2.0 ft.
E x W line house	48.8 ft.
S x S line house	39.9 ft.

Work done approx. Sept. 1987

Tap: E x 8" gate 80.0 ft.

Stock supplied & installed by Contractor

1" Copper tubing
1" Corp. tap
1" Curb Stop
1 Stop Box, compl.

B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 49.17
	\$ 111.17

Contractor dug & will maintain trench