

Tel 996-3121

Glenn W. Machado, 838 Rockdale

Apr. 22, 1987

Ave. NB 02740

64

#30767 E.S. Park St. S x Parker St. (North Service)

Please install 3/4" copper serv. to supply 1/2 of duplex.
From Park St. Meter inside cellar wall. Bristol County
Backhoe.

Measures of 3/4" Curb Stop:

S x S line Parker St.

121.0 ft.

W x E line Park St.

6.5 ft.

S x N line Building

11.5 ft.

W x W line house

21.5 ft.

Main to curb stop

26.5 ft.

Services are 1.5 ft apart

Work done March 3, 1988

North service

60 ft. - 3/4" copper tubing @ 2.10'	\$	126.00
Labor.....	\$..	46.86
1 - 3/4" Corporation tap.....	\$	7.98
1 - 3/4" curb stop.....	\$	15.47
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapping machine use.....	\$	18.00
2 3 ³ / ₄ " meter cplgs. @ 4.00 ea.....	\$	8 ⁶ .00
Turn on charge.....	\$	2 ¹ 5.00

Cardoso Cont. dug & will maintain trench.

277.31