

Tel. 996-3121

Glenn W. Machado, 838 Rockdale

Apr. 22, 1987

Ave. NB 02740

#30768 E.S. Park St. S x Parker St. (South Service)

64

Please install 3/4" copper serv. to supply 1/2 of duplex.
From Park St. Meter inside cellar wall. Bristol County
Backhoe.

Measures of 3/4" Curb Stop:

S x S line Parker St.

122.5 ft.

W x E line Park St./

6.5 ft.

S x N line house

13.0 ft.

W x W line house

21.5 ft.

Main to curb stop 26.5 ft.

Services are 1.5 ft. apart

Work done March 3, 1988

South service

60 ft. - 3/4" copper tubing @ 2.10'.....	\$ 126.00
Labor.....	\$ 46.86
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" curb stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00

\$ 276.31

Cardoso Cont. dug & will maintain trench.