

Tel. 997-4966

Joao M. DeMelo, 46 Sagamore St. NB

Apr. 24, 1987

17A

#30770 W.S. Osborn St. N x Padanaram Ave.

Please install 1" copper serv. to supply one-family home. From Osborn St. Has sewer. MAIN TO BE EXTENDED. Reis Asphalt Contr. Meter inside cellar wall.

Measurements of 1" C urb Stop:

S x S line Cove Rd.	269.0 ft.
E x W line Osborn St.	5.5 ft.
N x S line house	19.5 ft.
E x E line house	25.0 ft.

Main is 16 ft. E x W line.

Work done July 1, 1987

16 ft. - 1" Copper tubing by Owner
(16 ft. out:

Labor.....	\$	103.80
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 206.01

Reis Asphalt Cont. dug, backfilled
& will maintain trench