

Tel. 993-0381

Structures Realty, 70 Lambeth St. NBB

April 29, 1987

130 A

#30772 N.S. Chaffee St. E x ~~Morris St.~~ Acushnet Ave.

Please install 1" copper serv. to supply one-family home. From Chaffee St. Meter inside cellar wall. Jos. Costa Contr.

Measures of 1" Curb Stop:

E x Acushnet Ave.	348.0 ft.
S x N line Chaffee St.	7.0 ft.
W x E line house	1.5 ft.
S x S line house	21.0 ft.

Work done Aug. 26, 1987

26 ft. - 1" Copper tubing (main to curb stop:

Labor.....	\$ 72.81
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Turn on charge.....	\$ 15.00

\$ 175.02

Nsorman Enterprise dug, backfilled & will maintain trench.

2-1" cplgs given 9/10/87