

Tel. 994-8176

John C. Freitas, 70 Howard St.

May 4, 1987

Reading, MA 01867

#30775 W.S. County St. N x Fair St. #245

36

Please install 2" copper serv. to supply laundromat.
From County St. Meter inside cellar wall. Stephen
Vermette - plumber.

Measures of 2" Curb Stop:

N x N line Fair St. 44.0 ft.

E x W line County St. 4.6 ft.

S x N line Bldg. 7.0 ft.

E x E line Bldg. 4.6 ft.

Main is 18 ft. E x W line.

Work done Aug. 3, 1987

Prestige Homes supplied & installed all material:

22 ft. - 1½" Copper tubing (18' Out: 4' ins.)

1½" Hays Corp. tap

1½" Hays Curb Stop

1 Buffalo Gate Box, compl.

20" x 1½" D.s. Service Saddle

D=4 Drilling Mach. use.....	\$	28.00
-----------------------------	----	-------

Labor.....	\$	73.56
------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	113.56
--	----	--------

Prestige H0mes dug, backfilled & will maintain trench

Permit 251