

Tel. 993-4605

Fausto Gago, 46 Scott St. NB02744

May 12, 1987

#30776 N.W. cor. Calumet St. & Brock Ave.

Please install 3/4" copper serv. to supply one-family home. From Calumet St. Meter inside cellar wall. Repl. serv. #18381- 3/4" to be disctd. Jos. August Cont.

Measures of 3/4" Curb Stop:

W x W line Brock Ave.	39.2 ft.
S x N line Calumet St.	8.5 ft.
W x E line house	22.3 ft.
S x S line house	28.5 ft.

Work done Aug. 18, 1987

23.5 ft. - 3/4" copper tubing by Owner
(Main to curb stop)

Labor.....	\$ 47.55
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	\$ 135.00

Andrade Const. dug, backfilled & will maintain
trench Permit #293