

✓ Tel. 995-2205 James Holding, 1399 Phillips Rd. NB

May 15, 1987

125

#30780 S.S. Old Plainville Rd. W x Mt. Pleasant St.

Please install 2" copper serv. to supply 12 unit condo
From Plainville Rd. **TAKER'S METER** in bldg. above floor.
Sumner & Dunbar to tap. (units 25-36).

Measures of 2" Curb Stop:

N x center of hydrant 63.0 ft.

N x N line house 3.0 ft.

E x E line house 19.0 ft.

Stop is in line with hydrant

Main to box is 5 ft.

Work done Sept. 11, 1987

Hydrant used: W.S. Plainville rd., N x Tark. Hill Rd.
254 ft.

Costa Bros. Contractor supplied & installed
all material. Sumner & Dunbar tapped main.

2" Copper tubing

2" Hays Corporation tap

2" Hays Curb Stop

Buffalo Gate Box, complete

36" x 2" D.S. Serv. Saddle

Turn on charge.....\$ 15.00

Inspection\$ 9.77

\$ 24.77

Contractor dug, backfilled & will maintain trench.

Permite # 255