

Tel. 992-6948 Daniel A. Cardoso, 17 Swanson Dr. So.

May 15, 1987

Dart., MA 02746

#30781 E.S. Watson N x North Sts.

55

Please install 1" copper serv. to supply one-family home. From Watson St. Meter inside cellar wall. Has sewer. Dave Brassells Contr.

Measures of 1" Curb Stop:

N x N line North St. 182.0 ft.

W x E line Watson St. 5.0 ft.

S x N line house 17.8 ft.

W x W line house 32.0 ft.

Main to curb stop 18.0 ft.

Work done Dec. 15, 1987

1" Copper tubing supplied by Contractor

Labor.....	\$ 40.56
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 142.77

M. Ricardo dug & will maintain trench - Laid w/drain

2-1" Cplgs 6/8/88