

Tel. 994-8943

Maria Mello, 94 Sidney St. NB

992-8879 (Joe DeMello) May 20, 1987

#30783 N.S. Sagamore E x Dartmouth Sts. 23

Please install 1" copper serv. to supply one-family home. From Sagamore St. Meter inside cellar wall. Has sewer. Morgado Contr.

Measures of 1"s Curb Stop:

E x E line Dartmouth St.	283.0 ft.
--------------------------	-----------

S x N line Sagamore St.	7.0 ft.
-------------------------	---------

W x E line house	7.0 ft.
------------------	---------

S x S line foundation	25.0 ft.
-----------------------	----------

Main is 32 ft. S x N line.

Work done Aug. 31, 1987

57 ft. - 1" Copper tubing (32' out: 25' ins.)
supplied by Owner

Labor.....	\$	66.12
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 168.33

Reis Const. dug, backfilled & will maintain
trench. Permit #000

2-1" Cplgs Given 10/5/87