

Tel 998-1840

Barbara Marks, PO Box 63, Taunton, MA

June 15, 1987

02780

#30798 S.S. Maplewood St. E x Morris St.

130 A

Please install 1" copper serv. to supply one-family home. From Maplewood St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

753.0 ft.

N x S line Maplewood St.

6.0 ft.

W x E line Porch

3.5 ft.

N x N line house

82.0 ft.

Main is 18 ft. N x S line.

Work done July 22, 1987

86 ft. - 1" Copper tubing (18' out: 68' ins.)
supplied by Owner

Labor.....	\$	26.16
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 M,u. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.	\$	8.00
1 - 1" cop to cop cplg., comp. <i>@ line</i>	\$	7.22
Turn on charge.....	\$	15.00
	\$	135.59

E. Reynolds dug, backfilled & will maintain
trench. Permite # 244