

Tel .

Curtis Perry, 412 County St. NB 02740

June 17, 1987

64/65

#30801 E.S. Cedar St. N x Smith St.

Please install 1" copper serv. to supply cottage.
From Cedar St. Meter inside cellar wall. Repl. serv.

#3369 (3/4")

Measures of 1" Curb Stop:

N x N line Smith St.	90.2 f t.
W x E line Cedar St.	7.0 ft.
N x S line house	14.7 ft.
W x W line house	8.0 ft.

Main is 28 ft. W x E line.

Work done June 29, 1987

35 ft. - 1" Copper tubing (25' out : 10'ins.)	
@ 2.85'	\$ 99.75
Labor	\$ 70.02
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Sop box, compl.	\$ 21.00
Carting	\$ 10.00
B-100 Mu. tapping machine use	\$ 14.00
2 1" meter cplgs. @ 4.00 ea	\$ 8.00
Turn on charge	\$ 15.00

\$ 271.98

John Peters dug, backfilled & will maintain trench.