

Tel. 588-1093

Scott Boyd, PO Box 3451, Brockton,
June 18, 1987 MA 02403

87

#30802 W.S. Rowe St. N x Sawyer St.

Please install 1" copper serv. to supplye One-family
home From Rowe St. Meter inside cellar wall. MAIN TO
BE EXTENDED.

Measures of 1" Curb Stop:

N x N lin Sawyer S t.	148.3 ft.
-----------------------	-----------

E x W line Rowe St.	5.2 ft.
---------------------	---------

S x N line house	4.6 ft.
------------------	---------

W x W line foundation	106.0 ft.
-----------------------	-----------

Main is 14 ft. E x W line.

July 28, 1987 Work done

Owner supplied & installed all material:

14 ft. - 1" Copper tubing (14' out:
1" Mcdonald corporation tap
1" Mcdonald curb stop
1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Labor.....	\$ 17.11
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 64.11

Owners cont. dug, backfilled & will maintain trench