

Tel. 588-1093

Scott Boyd, PO Box 3451, Brockton,

#185 June 18, 1987

MA 02403

87

#30803 W.S. Rowe St. N x Sawyer St.

Please install 1" copper serv. to supply one-family home. From Rowe St. Meter in box at prop. line. MAIN TO BE EXTENDED.

Measures of 1" Curb Stop:

W x W line Sawyer St.

191.0 ft.

E x W line Rowe St.

6.0 ft.

South corner of meter pit

E x center of meter pit

32.0 ft.

Main is 14 ft. E x W line

Work done July 27, 1987

This service is for house in back.

Owner supplied & installed all material

14 ft. - 1" Copper tubing (14' out:

1" McDonald corp. tap

1" McDonald curb stop

1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....\$ 14.00
2 1" meter cplgs. @ 4.00 ea.\$ 8.00
Carting.....\$ 10.00
Labor.....\$ 17.11
Turn on charge.....\$ 15.00

\$ 64.11

Owners cont. dug, backfilled & will maintain trench