Atara Realty Tr., John L. Santos, Tr Tel. 998-1160 Tr., 21 Holly Pond Rd., Marion, MA

02738 June 30, 1987

#30809 E.S. Church St. SE cor. Church & Belair Sts. Please install 1" copper serv. to supply one-family home. From Church St. Meter inside cellar wall. Lot 362

Measures of 1" Curb Stop:

S x S line Belair St. W x E line Church St. S x N line bldg. N x S line house

W x W line house

Main is 20 ft. Ex W line. Work done Aug. 19, 1987

43.0 ft.

5.0 ft.

15.0 ft.

25.0 ft.

36.0 ft.

74 ft. - 1" Copper tubing (43' out: 31' ins.) supplied by Owner

Labor\$	66.84
1" Corporation tap\$	by Owner
1" Curb Stop	by Owner
I Caldwell Stop box, compl\$	21.00
Carting\$	
B-100 Mu. tapping machine use\$	14.00
2 1" meter cplgs. @ 4.00 ea\$	8.00
Turn on charge\$	
	Marian Alexander allegation and

134.84

Fernandes Const. dug, backfilled & will maintain trench.