

Tel. 995-2205

James E. Holding, 1399 Phillips Rd.

June 26, 1987

NB 02745

#30810 S.E. cor. Nye & Brook Sts.

98

Please install 2" copper serv. to supply 12 unit apt
lbdg. From Nye St. Meter inside cellar wall. **TAKER'S**

METER.

Measures of 2" Curb Stop:

E x E line Brook St.

31.6 ft.

N x S line Nye St.

8.0 ft.

E x W line house

19.0 ft.

W x E line house

56.0 ft.

N x N line house

69.0 ft.

Main is 20 ft. N x S line.

Work done July 20, 1987

Owner supplied all material:

81 ft. - 2" Copper tubing (20' out: 61' ins.)

2" Corporation tap

2" Curb Stop

1 Buffalo Gate Box, compl.

D-4 Drilling machine use.....	\$ 25.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 24.52
	<u>\$ 64.52</u>

Costa Bros. dug, backfilled & will maintain
trench.