

Tel. 994-4444 Louis Kalife, Fish Island, NB 02740

July 2, 1987

#30815 N.S. Portland St. W x E. Rodney Fr. Blvd. 6

Please install 3/4" copper serv. to supply one-family home. From Portland St. Meter inside cellar wall.

Measures of 3/4" Curb Stop:

W x W line E. Rod. F r. Blvd.	111.0 ft.
S x N line Portland St.	5.0 ft.
W x E line house	16.0 ft.
E x W line house	22.0 ft.
S x S line house	43.0 f t.

Main is 18 ft. S x S line.

Work done July 28, 1987

copper by owner

56 ft. - 3/4" Copper tubing (18' out: 38' ins.)	
Labor.....	\$ 29.50
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box.....	\$ 21.00
Carting.....	\$ 10.00
D-5 Drilling machine.....	\$ 15.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
4" x 3/4" D.S. Service Saddle.....	\$ 20.85
3/4" x 3/4" cop to cop cplg, comp.....	\$ 5.62
Turn on charge.....	\$ 15.00
	\$ 146.42

Prestige Homes dug, backfilled & will maintain