

Tel. 999-3913

Raymond E. Lague II, 347 Union St.

July 7, 1987

NB 02740 51

#30820 N.W. cor. #347 Union & Cottage Sts.

Please install 1" copper serv. to supply one-family home. From Cottage St. Meter inside cellar wall. Repl. serv. #5296 - 5/8".

Measures of 1" Curb Stop:

N x N line Union St.	20.0 ft.
E x W line Cottage S t.	7.6 ft.
S x N line house	32.0 ft.
N x S line house	14.6 ft.
E x E line house	17.6 ft.

Main is 14 ft. E x W line.

Work done Aug. 24, 1987

26.0 ft. - 1" copper tubing (14' out: 10' in.)	\$ 74.10
Labor.....	\$ 127.20
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
St. cut: 8' x 4' Warr. @ 19.00 SY.....	\$ 67.64
Side. cut: 8' x 4' Cement @ 22.00 SY.....	\$ 78.32
Loader use: 6 hrs. @ 9.00 hr.....	\$ 54.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$ 16.00
Turn on charge.....	\$ 15.00
Supervision.....	\$ 39.08
	<hr/>
	\$ 558.55