

Tel. 995-7035

Agostinho Alves, 1104 Tacoma St. NB

Aug. 17, 1987

02745

#30835 S.S. Tacoma St. E x Wildwood Rd.

130C

Please install 1" copper serv. to supply one-family home. From Tacoma St. Meter inside cellar wall. Duff Plumber.

Measures of 1" Curb Stop:

E x E line Wildwood Rd. 244.0 ft.

N x S line Tacoma St. 10.0 ft.

E x W line foundation 12.0 ft.

N x N line foundation 35.0 ft.

Main is 18 ft. N x S line.

Work done Aug. 20, 1987

53 ft. - 1" copper tubing (18' out: 25' ins.)
supplied by Owner

Labor.....	\$ 49.74
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 151.95

E. Reynolds dug, backfilled & will maintain
trench. permit #295