

Tel.

Walter J. Hughes, 1 Welby Rd. NB 02745

Sept. 14, 1987

#30852 S.S. Welby Rd. E x Doreen St.

132 E

Please install 1" copper serv. to supply office bldg.
From Welby Rd. Meter in box on taker's land.

Measures of 1" Curb Stop:

E x E line Doreen St.	235.0 ft.
N x S line Welby Rd.	4.0 ft.
W x E line house	23.6 ft.
E x W line house	46.0 ft.
N x N line house	76.6 ft.

Main is 14 ft. N x S line.

Work done Nov. 17, 1987

86 ft. - 1" Copper tubing by Contractor
(14' out: 72' cons.)

Labor.....	\$ 31.24
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 133.45

D.W. White Const. dug, backfilled & will maintain
trench. Permit 459