

Tel.

Joseph R. Tremblay, PO Box 146,
No. Dartmouth, MA 02747

Sept. 23, 1987

#30857 N.S. Sharon St. W x Town Line

Please install 1" copper serv. to supply one-family
home. From Sharon St. Meter inside cellar wall. *137A*

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

S x N line Sharon St.

W x E line house

S x S line house

Main is 26 ft. to curb stop.

Work done Oct. 6, 1987

670.0 ft.

6.0 ft.

21.5 ft.

32.0 ft.

26 ft. - 1" copper tubing by Owner (main - curb stop)	
Labor.....	\$ 29.86
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
D-4 Drilling Machine use.....	\$ 15.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
8" x 1" D .S. Serv. Saddle.....	\$ 27.58
Turn on charge.....	\$ 15.00
	\$ 160.65

J.S. Luiz Cont. dug, backfilled & will
maintain trench.