

Tel. 990-0866

Andre P. Leroux, 430 Rockdale Ave.

Sept. 25, 1987

NB 02740

1374

#30860 S.W. cor. Plante St. & Crescent St.

Please install 1" copper serv. to supply one-family home. From Plante St. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Crescent S t. 24.5 ft.

E x W line Plante St. 5.0 ft.

S x N line house 4.0 ft.

E x E line house 30.5 ft.

Main to curb stop 8 ft.

Work done Oct. 19, 1987

Contractor installed service
1" Copper tubing Supplied by Contractor

Labor.....	\$ 41.04
1" Corporation tap	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
1 - 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 143.25

A. Halle dug, backfilled & will maintain
trench.