

Tel.

School Dept. - Kempton School,
County St. NB 02740

70

Oct. 5, 1987
#30866 W.S. Shawmut Ave., N & Tilton St.

Please install 1" copper serv. to supply portable
classroom. Meter in box on taker's line. From Shawmut
Ave. Tilcon is contractor.

Measures of 1" Curb Stop:

S x S line Robeson St.

106.0 ft.

E x W line Shawmut Ave.

6.5 ft.

N x N line bldg.

12.5 ft.

E x E line Bldg.

30.5 ft.

Main to curb stop is 755ft.

Work

done Nov. 10, 1987

1" Copper tubing by Contractor	
Labor.....	\$ 46.86
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine sue.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 149.07

Tilcon dug, backfilled & will maintain
trench.