

Tel. 998-3402

Steven B. Lamarche, 1938 Philips Rd.

Oct. 5, 1987

N.B. 02745

#30867 N.S. Maplewood St. E x Acushnet Ave.

130 A

Please install 1" copper serv. to supply one-family home. From Maplewood St. Meter inside cellar wall. MAIN MUST BE EXTENDED.

Measures of 1" Curb Stop:

E x E line Morris St. (using gate valve) 507.0 ft.

S x N line Maplewood St. 9.5 ft.

E x W line house 11.8 ft.

S x S line house 49.5 ft.

Main to curb stop 23.5 ft.

Tap W x stop box 3.0 ft.

Work done May 6, 1988

1" copper tubing supplied by Owner

Labor.....	\$ 32.36
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 132.57

Tapped 2 ft. W x tee.

Tilcon dug, backfilled & will maintain trench.

NO CARTING TAPPED @ SHOP.