

Tel. 999-6966

Jean DeBurgo, 83 Sycamore St.

NB 02740

58

#30868 N.S. #83 Sycamore St. E x Cottage St.

Please install 1" copper serv. to supply three-family home. From Sycamore St. Meter inside cellar wall. Repl. 3/4" Serv. #5150 - to be disctd.

Measures of 1" Curb Stop:

E x E line Cottage St.	76.0 ft.
S x N line Sycamore St.	6.0 ft.
W x E line house	22.0 ft.
S x S line hbrick porch	6.0 ft.

Main is 26 ft. S x N line.

Work done Oct. 29, 19897

36 ft. - 1" Copper tubing by Owner
(26' out: 10' ins.)

Labor.....	\$ 29.92
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 132.13

Duff Plumb. dug, backfilled & will
maintain trench Permit # 399