

Tel. 995-9085

David A. Allard, 539 Hawes St. NB

Oct. 21, 1987

02745

#30872 W.S. Hawes St. S x Holyoke St.

127B

Please install 1" copper serv. to supply one-family home. From Hawes St. Meter inside cellar wall. Ed Theodore Contr. (Dartmouth Homes).

Measures of 1" Curb Stop:

S x S line Holyoke St.

341.0 ft.

E x W line Hawes St.

5.5 ft.

N x S line house

11.4 ft.

E x E line house

34.0 ft.

Main to curb stop

13.0 ft.

Work done Dec. 23, 1987

1" Copper tubing by Owner	
Labor.....	\$ 46.86
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping. machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 149.07

M. Riccardo dug, backfilled & will maintain
trench. Permit # 526