

Tel. 447-1559

Worcester Realty Tr. c/o J.L.Santos
21 Holly Pond Rd., Marion, MA

Oct. 21, 1987

02739

#30873 W.S. Worcester St. S x Brockton St.

127A

Please install 1" copper serv. to supply one-family home. From Worcester St. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Brockton St.

384.0 ft.

E x W line Worcester St.

7.0 ft.

S x N line bldg.

20.0 ft.

N x S line bldg.

20.0 ft.

E x E line bldg.

29.0 ft.

Main to curb stop

8.5 ft.

Work done Dec. 14, 1987

1" Copper tubing supplied by Contractor

Labor.....	\$	59.72
1" Corporation tap.....	\$	12.06
1" Curb stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	161.93

J. Fernandes Cont. laid with drain Permit 493