

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Oct. 22, 1987

02740

#30876 N.S. Lantern La. E x Lantern La.

80

Please install 1" copper serv. to supply one-family home. From Lantern La. Meter inside cellar wall. MAIN TO BE EXTENDED. Parcel B.

Measures of 1" Curb Stop:

E x W line house	3.5 ft.
S x N line cul de sac	9.0 ft.
N x center cul de sac	41.0 ft.
S x S line house	28.0 ft.
Tap <i>w</i> x hydrant	19.0 ft.
N x nydrant	73.5 ft.

Work done Nov. 10, 1987

1" Copper tubing supplied by Contractor

Stock supplied by Contractor

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....\$ 14.00

Carting.....\$ 10.00

Labor.....\$ 13.68

2 1" meter cpigs. @ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

Bristol Plymouth Cont. dug & will maintain trench.

\$ 60.68

LANTERN
LANE
SERVICES



