

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Oct. 22, 1987

80 02740

#30877 E.S. Lantern La. opp. Lantern La.

Please install 1" copper serv. to supply one-family home. From Lantern La. Meter inside cellar wall. MAIN TO BE EXTENDED. Parcel C.

Measures of 1" Curb Stop:

S x N line house	13.0 ft.
W x W line house	32.3 ft.
W x E line cul de sac	8.6 ft.
N.E. x hydrant	46.3 ft.
E x center cul de sac	41.4 ft.
Tap W x hydrant	7.5 ft.

Work done Nov. 10, 1987

1" Copper tubing supplied by contractor
Stock supplied by Contractor:

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....	\$	14.00
Carting.....	\$	10.00
Labor.....	\$	13.68
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	60.68

Bristol Plymouth Cont. dug backfilled &
will maintain trench.

LANTERN LANE SERVICES



