

Tel. 999-5069

Stephen Souza, 65 Tucker La. No.

Oct. 22, 1987

Dartmouth, MA 02747

#30879 N.S. Oakley St. W x Upland St.

137A

Please install 1" copper serv. to supply one-family home. From Oakley St. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

446.0 ft.

S x N line Oakley St.

5.1 ft.

W x E line house

21.0 ft.

S x S line house

25.0 ft.

Main is 31 ft. S x N line.

Work done June 2, 1988

Wm. Smith supplied & installed all stock:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

Insp.....	\$	9.77
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 32.77

Wm. Smith dug, backfilled & will maintain
trench. Permit # 186

2-1" cplgs 6/20/88