

Tel.

Michael Wanat, PO Box 7065, So. Datt.

Oct. 26, 1987

02748

#30886 14 Columbia St.

35

Please install 1" copper serv. to supply three-family home. From Columbai St. Meter inside cellar wall. Replaces 5/8" serv. #8784 - to be disctd.

π 584

Measures of 1" Curb Stop:

S x S line Bay St. 114.0 ft.

W x E line Columbia St. 7.0 ft.

S x N line house 1.0 ft.

W x W line house 12.0 ft.

Main is 32 ft. W x E line.

Main to stop box 25.0 ft.

Work done Oct. 12, 1988

40 ft. - 1" Copper tubigg (32' out: 8' ins.)
supplied by Contractor

Labor.....	\$ 68.44
1" Corporation tap	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
* 2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00

* Create 11/28/88 per mural
E. Reynolds dug & will maintain trench. \$ 185.65

Wanat supplied own
Cplgs