

Tel.

Michael Wanat, PO Box 7065, So.Dart.MA

Oct. 26, 1987

02748

#30888 262 Allen St.

35

Please install 1" copper serv. to supply three-family home. From Allen St. Meter inside cellar wall. Replaces 5/8" serv. #6969 - to be disctd.

585

Measures of 1" Curb Stop:

S x S line Allen St.	12.0 ft.
W x E line Columbia St.	8.0 ft.
S x N line house	1.0 ft.
W x W line house	10.0

Main is 32 ft. W x E line.

Main to curb stop 23.5 ft.

Work done Oct. 11, 1988

Elec. cable E x stop box 2.0 ft.

36 ft. - 1" copper tubing supplied by Contractor
(32' out: 4' ins.)

Labor	\$ 68.44
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
* 2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00

** Credit: per mural 11/28/88*

E. Reynolds dug & will maintain trench.

\$ 185.65

*Wanat supplied own
Cplgs.*