

Tel. 990-2573

Maria Bilodeau, 212 Nash Rd. NB

S.W. Oct. 27, 1987

02746

#30893 ~~N.W.~~ cor. Nash Rd. & Hope St.

105

Please install 1" copper serv. to supply one-family home. From Nash Rd. Meter inside cellar wall. Michael Andrade contractor.

Measures of 1" Curb Stop:

W x W line Hope St. 35.0 ft.

N x S line Nash Rd. 7.0 ft.

W x E line house 3.3 ft.

N x N line house 12.0 ft.

Main to curb stop 11.0 ft.

Work done Nov. 19, 1987

18 ft. - 1" copper tubing supplied by contractor
(18' out:

Labor.....	\$ 42.72
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 144.93

Mike Andrade dug & will maintain trench. Permit 464

I-1" meter cplgs given 12/10/87