

Tel. 995-2222 Karl A. Kummer, 1431 Plainville Rd. NB

Oct. 29, 1987

#30895 E.S. Shawmut Ave. S x New Plainville Rd.

124

Please install 1" copper serv. to supply one-family home. From Shawmut Ave. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line New Plainville Rd. 95.0 ft.

W x E line Shawmut Ave. 1.0 ft.

S x N line house 6.6 ft.

W x W line house 32.2 ft.

Main to curb stop 11.0 ft.

Work done June 27, 1988

1" Copper tubing by Contractor

Labor.....	\$ 65.56
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 180.77

Norman Ent. dug, backfilled & will maintain trench.

2 - 1" cplgs F.R. 9/8/88