

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

994-8871

Oct. 29, 1987

09

#30896 N.S. Loftus St. E x Harvard St.

Please install 1" copper serv. to supply one-family home. From Loftus St. Meter inside cellar wall. MAIN TO BE EXTENDED West House.

Measures of 1" Curb Stop:

E x E line Harvard St. 93.0 ft.

S x N line Loftus St. 7.0 ft.

E x W line house 24.7 ft.

S x S line house 37.0 ft.

Main to curb stop 27.0 ft.

(Apart from East service 1.0 ft.)

Work done June 2, 1988

D.W.White Const. supplied & installed all stock:

1" copper tubing
1" corporation tap
1" curb stop
1 Caldwell stop box, compl.

Insp.....	\$	9.77
turn on charge.....	\$	15.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
	\$	<u>32.77</u>

D.W. White dug, backfilled & will maintain trench.