

Tel. 990-3442

The Downey Group Inc. & Centu-
rion Dev. Corp. 227 Union St. NB

Nov. 2, 1987

02740

#30899 E.S. Acushnet Ave. Middle of Elaine Ave. 137

Please instal 1" copper serv. to supply one-family
home. From Acushnet Ave. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line Elaine Ave. SS	129.0 ft.
W x E line Acushnet Ave.	6.0 ft.
S x N line house	7.6 ft.
W x W line house	44.0 ft.
Main to curb stop	37.0 ft.
Work done April 12, 1988	
S x W.S. hydrant	10.0 ft.

Contractor supplied & installed stock:

1" copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop box, compl.

B-100 Mu. tapping machine use.....	\$	22.00
------------------------------------	----	-------

2 - 1" meter cplgs. @ 4.00 ea.....	\$	8.00
------------------------------------	----	------

Carting.....	\$	15.00
--------------	----	-------

Labor.....	\$	48.54
------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

\$ 108.54

Labonne Bros. dug & will maintain trench.