

Tel. 996-2793

Cotting White, 1171 Rockdale Ave.

Nov. 9, 1987

NB 02740

#30904 W.S. Rockdale Ave. N x Potter St.

74

Please install 1" copper serv. to supply one-family home. From Rockdale Ave. Meter in box on taker's land.

Measures of 1" Curb Stop:

N x N line Potter St.

157.0 ft.

E x W line Rockdale Ave.

4.0 ft.

5 x GATE VALVE

Main to prop. line 14 ft. E x W line.

Work done Aug. 4, 1988

Meter Pit: curb stop to pit 29'

14 ft. - 1" copper tubing by contractor (14' out:
1" Corporation tap by Contractor
1" Curb Stop by contractor

1 Caldwell ~~stop~~ box, compl.....\$ 21.00
10" x 1" D.S. Service Saddle.....\$ 25.30
Carting.....\$ 15.00
Labor.....\$ 39.08
Turn on charge.....\$ 15.00

\$ 115.38

J.S. Luiz Cont. dug & will maintain trench.

NOTE: While making tap on 10" main ran into problems
Main had to be shut down - and 10" x 1" saddle installed.

2-1" cplgs 8/18/88