

Tel. 999-5069

Stephen Souza, 65 Tucker La.

Nov. 10, 1987

No.Dart.,MA 02747

#30906 N.S. Oakley St. E x Acushnet Ave.

137A

Please install 1" copper serv. to supply one-family home. From Oakley St. Meter inside cellar wall. P137A L82

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

355.0 ft.

S x N line Oakley S t.

5.2 ft.

W x E line house

12.0 ft.

S x S line house

25.0 ft.

Main is 31 ft. S x N line Oakley St.

Work done June 3, 1988

Wm. Smith & Son supplied & installed all stock

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Insp.....\$ 9.77

2 1" meter cplgs. @ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 32.77

Wm. Smith dug, backfilled & will maintain trench.
Permit # 186