

Tel. 992-1491

Richard F. Bailey, 834 County St.

Nov. 30, 1987

N.B.MA 02740

87

#30918 E.S. Rockdale Ave. N x Wilbur St.

Please install 1" copper serv. to supply one-family home. From Rockdale Ave. Meter inside cellar wall.P37L48

Measures of 1" Curb Stop:

N x N line Wilbur St. 119.0 ft.

W x E line Rockdale Ave. 4.0 ft.

S x N line house 1.0 ft.

W x W line house 37.5 ft.

Main to box 23.0 ft.

Work done March 22, 1988

s 1" Copper tubing supplied by Owner		
Labor.....	\$	49.17
1" Corporation tap.....	\$	12.06
1" Curb Stop	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00 15.00
B-100 Mu. tapping machine use.....	\$	22.000
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
1" x 1" cop to cop cplg.....	\$	8.66
Turn on charge.....	\$	15.00

\$ 168.04

Reis Const. dug, backfilled & will maintain trench.

Permit No. 44