

Tel. 323-0419

Charles Comfort & Linda Rayner
by M. Pineault, 42 Hautevale St.
Roslindale, MA 02131

1389

Dec. 3, 1987

#30920 E.S. Robin St. S x Sparrow St.

Please install 1" copper serv. to supply one-family home. From Robin St. Meter inside cellar wall. Bristol-Plymouth Contracting will do work.

Measures of 1" Curb Stop:

S x S line Sparrow St. 102.0 ft.

W x E line Robin St. 3.0 ft.

S x N line Bldg. 3.0 ft.

W x W line Bldg. 18.0 ft.

Main to curb stop 17.0 ft.

Work done Dec. 14, 1987

1" Copper tubing supplied by Owner

Labor.....	\$	62.48
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
D-5 Drilling Machine use.....	\$	15.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
6" x 1" Service Saddle D.S.....	\$	19.05
Turn on charge.....	\$	15.00
	\$	184.74

Bristol Plymouth Cont. dug & will maintain
trench. Permit 505