

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Dec. 9, 1987

#30923 E.S. Richmond St. N x Maitland St.

Please install 1" copper serv. to supply one-family home. From Richmond St. Meter inside cellar wall. North side of duplex. P71 L56.

Measures of 1" Curb Stop:

N x N line Maitland St.

164.0 ft.

W x E line Richmond St.

7.0 ft.

S x N line house

6.0 ft.

W x W line house

49.0 ft.

Main is 26 ft. W x E line.

Work done March 23, 1988

69 ft. - 1"scopper tubing by Contractor
(26' out: 43' ins.)

Labor.....	\$ 49.17
1" Corporation tap	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 164.38

Reis Const. dug, backfilled & will maintain trench