

Tel. 992-1491

Richard F. Bailey, 584 County St.

Dec. 9, 1987

#30924 E.S. Richmond St. N x Maitland St.

70/71

Please install 1" copper serv. to supply one-family home. From Richmond St. Meter inside cellar wall. South side of duplex. P71 L56.

Measures of 1" Curb Stop:

N x N line Maitland St.	122.0 ft.
W x E line Richmond St.	7.0 ft.
S x N line Building	3.0 ft.
W x W line house	49.0 ft.

Main is 26 ft. W x E line.

Work done March 23, 1988

69 ft. - 1" copper tubing supplied by Contractor
(26' out: 43' ins.)

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 164.38

Reis Const. dug, backfilled & will
maintain trench.