

Tel. Rick Beaumont by Michael Weaver
Jan. 11, 1988 200 North St. NB 02740

#30929 S.E. cor. North & Chancery Sts. 57
Please install 1" copper serv. to supply workshop.
From Chancery St. Meter in bldg. above floor. Additional
service of 200 North St.

Measures of 1" Curb Stop:

N x N line Mill St.	78.0 ft.
W x E line Chancery S t.	7.0 ft.
N x S line Bldg.	7.0 ft.
W x W line Bldg.	13.0 ft.

Work done Jan. 26, 1988

Frank Corp. supplied all stock:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop, compl.

Frank Corp. tapped main.

Turn on.....	\$	15.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
INsp.....	\$	<u>19.77</u>
	\$	32.77

Frank Cor. dug, backfilled & will maintain
trench.