

Tel. 994-0380

Gilbert Silva, 103 Belleville Rd.

January 19, 1988

NB 02745

#30932 S.S. Bates St. E x Acushnet Ave.

Please install 1" copper serv. to supply duplex. From
Bates St. Meter inside cellar wall. P108 L281

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	283.0 ft.
N x S line Bates S t.	8.0 ft.
W x E line Bldg.	3.0 ft.
N x N line house	13.0 ft.

Main is 18 ft. N x S line.

Work done May 6, 1988

1" Copper tubing supplied by Contractor

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 164.38

Normans Enterprise dug & will maintain trench.
Permit #212

2 - 1" cplgs given 9/30/88