

Tel. 999-3826

Antonio M. Pacheco, 14 East River Dr.

Jan. 22, 1988

No. Dart., MA 02747

#30933 S.W. cor. Coggeshall St. & Shawmut Ave. 89

Please install 1" copper serv. to supply one-family home. From Coggeshall St. Meter inside cellar wall. John Peters from Prestige Homes Contractor.

Measures of 1" Curb Stop:

W x W line Shawmut Ave. 32.0 ft.

N x S line Coggeshall St. 3.0 ft.

W x E line house 11.6 ft.

E x W line house 33.0 ft.

N x N line house 31.0 ft.

Main is 18 ft. N x S line.

Work done Jan. 22, 1988

50 ft. - 1" Copper tubing @ 2.85'.....	\$ 142.50
Labor.....	\$ 46.86
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
D-4 Drilling Machine use.....	\$ 15.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
6" x 1" D.S. Serv. Saddle.....	\$ 19.05
Turn on charge.....	\$ 15.00
	\$ 311.62

Prestige H0mes dug, & will maintain trench.