

✓ Tel. 995-4622(business)

Edward Couto, 399 Middle Rd.  
Acushnet, MA 02743

February 8, 1988

#30937 N.W. cor. Mt. Pleasant & Rayno Sts. *123B*  
*125B*

Please install 1" copper serv. to supply one-family home. From Rayno St. Meter in laundry room (garage area) Thos. Machado is Contractor. Side of house faces Rayno St.

**Measures of 1" Curb Stop:**

W x W line Mt. Pleasant St. 51.0 ft.

S x N line Rayno St. 4.0 ft.

W x W line house 5.5 ft.

S x S line house 24.5 ft.

Main to curb stop 29.0 ft.

Work done Feb. 25, 1988

|                                          |           |
|------------------------------------------|-----------|
| 90 ft. - 1" Copper tubing @ 2.85'.....   | \$ 256.50 |
| Labor.....                               | \$ 62.48  |
| 1 - 1" Corporation tap.....              | \$ 12.06  |
| 1- 1" Curb Stop.....                     | \$ 22.15  |
| 1 Caldwell Stop Box, compl.....          | \$ 21.00  |
| Carting.....                             | \$ 15.00  |
| D-5 Drilling Machine use.....            | \$ 28.00  |
| 2 1" meter cplgs. @ 4.00 ea.....         | \$ 8.00   |
| 6" x 1" Double Strap Service Saddle..... | \$ 20.00  |
| Turn on charge.....                      | \$ 15.00  |
|                                          | <hr/>     |
|                                          | \$ 460.19 |

Thos. Machado dug & will maintain trench.