

Tel. 993-1794 (bus.) Vincent Paleczka
Feb. 26, 1988 28 Myrtle St. NB 02746
#30952 N.S. Cox St. W x Mt. Pleasant St. 123 A

Please install 1" copper serv. to supply one-family home. From Cox St. Meter inside cellar wall. MAIN TO BE EXTENDED.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St. 568.0 ft.

S x N line Cox St. 5.9 ft.

E x E line house 18.0 ft.

S x N line house 27.0 ft.

Main is 29 ft. S x N line.

Work done Nov. 21, 1988

Melo Const. supplied & installed material:

51 ft. - 1" Copper tubing (29' out: 22' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....	\$	22.00
------------------------------------	----	-------

Carting.....	\$	15.00
--------------	----	-------

Labor.....	\$	17.54
------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	79.54
--	----	-------

Melo Const. dug & will maintain trench.

2-1" cplgs given 12/15/88