

Tel. 996-6218

Paul Souza by Steven Souza

Mar. 21, 1988

121 Clark St. NB 02740

#30964 E.S. Morton Ave. N x Ivers St.

136A

Please install 1" copper serv. to supply one-family home. From Morton Ave. Meter inside cellar wall. Bill Smith contractor. P136-A L81

Measures of 1" Curb Stop:

N x N line Ivers St.	87.0 ft.
W x E line Morton Ave.	7.5 ft.
N x S line house	17.0 ft.
W x W line house	40.0 ft.

Main is 30 ft. W x E line.

Main to stop box 22.5 ft.

Work done Oct. 3, 1988

Wm. Smith supplied & installed all stock:

30 ft. - 1" copper tubing (30' out:
1" Corporation tap
1" curb stop
1 Caldwell stop box, compl.

B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 49.17
Turn on charge.....	\$ 15.00
	\$ 96.17

2-1" meter cplgs. 11/9/88